

# ENGINEERING CIP REPORT - THROUGH FEBRUARY 2019

| PROJECT              |        |  |  |   | STATUS / COMMENTS  |                      | CONST. DATES           |
|----------------------|--------|--|--|---|--|----------------------|------------------------|
| ROADS                | CITY   | 1  | 2018 Street and Alley Rehabilitation Project (Various Locations) | ST1804  | Currently under construction.  |                      | Complete May 2019      |
|                      |        | 2  | Allen Drive Gateway Project (US 75 Interchange)                  | ST1710  | Roadway design contract executed and detailed design underway. Oncor has looked at the space allocation for possible artwork and it meets current regulations. |                      | TBD                    |
|                      |        | 3  | Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)              | ST1503  | Contractor is working to install new traffic signals at the McDermott and began turn lane work on the southwest corner.  |                      | Complete Summer 2019   |
|                      |        | 4  | Median Improvement Project (Select Medians)                      | ST1705  | Street lights are waiting to be energized by power companies. Change order #4 will be presented to Allen City Council on March 12.                             |                      | Complete Spring 2019   |
|                      |        | 5  | Right Turn Lane Improvements (Various Locations)                 | ST1504  | Working on final punch list items before closing out.  |                      | Complete March 2019    |
|                      | OTHERS | 6  | Bethany Intersection Improvements (Watters and Watters Creek)    | ST1711  | City portion of the project complete. Development owner, WCO, is working on their portion of improvements.   |                      | Complete March 2019    |
|                      |        | 7  | FM 2551 (Main St - Parker Rd)                                    | ST0316  | Design of widening to 6-lanes. NTMWD and TxDOT have reached an agreement on design conditions. Detailed design now able to resume.                             |                      | 2022                   |
|                      |        | 8  | Ridgeview / US 75 Overpass                                       | TXDOT   | Preliminary Engineering and Environmental Process underway. Two bypass lanes on the southbound frontage road will be provided.                                 |                      | 2022                   |
|                      |        | 9  | Stacy Road, Ph 2 (Greenville - FM 1378)                          | TXDOT ST0704  | Traffic has been switched to both sides of the median. Restoration (grass) and signal work is most of what remains to be done.                                 |                      | Complete Spring 2019   |
| UTILITIES & DRAINAGE | CITY   | 10   | Allenwood Drainage   |   | Bids came in too high. Project will have to be re-bid.   |                      | Complete December 2019 |
|                      |        | 11   | Bethany Tower & Stacy Ground Storage Tank #3 Repaint             | WA1903  | Council award anticipated in April. Stacy Tanks construction first (May - July 2019) and then Bethany Tower (November - March 2020).                           |                      | Complete Spring 2020   |
|                      |        | 12   | Hillside Water & Sanitary Sewer Rehabilitation, PH 1             | WA1605  | Utility work completed & pavement restoration nearing completion.  |                      | Complete March 2019    |
|                      |        | 13   | Hillside Water & Sanitary Sewer Rehabilitation, PH 2             | WA1902  | Utility construction underway.   |                      | Complete March 2020    |
|                      |        | 14   | Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2        | WA1901  | Survey completed & design underway.  |                      | TBD                    |
|                      | OTHERS | 15   | Rowlett Creek Sewer Extension                                    | NTWMD   | NTMWD's contractor began mobilization 01/07/19.  |                      | Complete December 2019 |
| OTHER                | 16     | 2019 Flashing Yellow Arrow (FYA) & Traffic Signal Upgrades | ST1902   | Signal Design at Bethany/Heritage, Signal Timing (citywide) - Night Plan, Bethany Corridor Signal Timing, Special Event Timing for Allen Event Center, & Signal Cabinet Upgrades. |  | Complete Summer 2019 |                        |
|                      | 17     | Central Fire Remodel & Expansion                           | PS1703   | Bid review began Wednesday February 27th. Only two proposals were received. Both were over budget.  |  | Complete Fall 2020   |                        |

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

# ENGINEERING CIP MONTHLY REPORT

**MARCH  
2019**

**CONSTRUCTION**

**DESIGN**

**CONSTRUCTION  
(By Others)**

**DESIGN  
(By Others)**

**FUTURE**

**ENGINEERING  
DEPARTMENT  
214.509.4576**

**DIRECTOR:  
CHRIS  
FLANIGAN**

