

ENGINEERING CIP REPORT - OCTOBER 2019

PROJECT				STATUS / COMMENTS	CONST. DATES	
ROADS	CITY	1	2019 Street and Alley Rehabilitation (Various Locations)	ST1906	Working through locations.	November 2019
		2	Allen Drive Gateway Project (US 75 Interchange)	ST1903	PS&E design has begun. Parks Department has negotiated the landscape design contract.	Complete Spring 2020
		3	Aylesbury Drive Improvement Project	ST1905	Project is complete. Engineering has choosen to use another contract to replace the smaller sections of concrete due to cost.	Complete October 2019
		4	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Construction is expected to be substantially complete in October 2019, due to extra pavement and sidewalk repair that is being completed.	Complete October 2019
		5	Bethany & Heritage Traffic Signal Improvement	ST1907	Construction contract was awarded by Council on 9/24. Poles will be received by 10/8.	Complete Winter 2019
		6	Traffic Signal Detection Equipment	ST1908	Agreements for purchase and reimburstment being finalized with TxDot.	Complete Summer 2020
		7	Mcdermott - Twin Creek & Suncreek Intersection	ST1909	Architect is working on the concept plan for sign relocation from median to SW corner on Suncreek Dr.	Complete Summer 2020
		8	Median Improvement Project (Select Medians)	ST1705	Curtis and Stockton lights are working. Contractor is finallizing all items of the contract to close out.	Complete Fall 2019
	OTHERS	9	FM 2551 (Main - Parker Rd)	ST0316	Design of widening to 6-lanes. NTMWD and TxDOT have reached an agreement on design conditions. TxDOT has provided plans for City to review.	2022
		10	Ridgeview / US 75 Overpass	TxDOT	Preliminary Engineering and project is environmentally clear. Two bypass lanes on the southbound frontage road will be provided. TxDOT holding utility relocation meetings.	2022
UTILITIES & DRAINAGE	CITY	11	Allenwood Drainage	DR1901	Waterline portion will be presented to Council for award on September 10th. Staff is preparing the drainage part of the project for bid.	TBD
		12	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1903	Stacy Tanks phase has been completed. Bethany Tower Pre-Con scheduled for October 9th and work to start November 15th.	Complete March 2020
		13	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Utility construction complete and pavement restoration has begun.	Complete March 2020
		14	Sloan Creek Regional Sewer	WA1904	Awaiting appraisals and Council authorization to negotiate easement purchase.	2020
		15	Stacy Pump Station Rehab	WA1906	Site evaluation and recommendation report complete & consultant is addressing coments & generating a future timeline for moving forward. Schedule anticipated early October.	Fiscal Year 2020
		16	Twin Creeks Drainage	DR1804	Project is substantially complete awaiting to establish grass.	Substantially Complete
		17	Water & Sewer Improvements - Greenville/Chaparral & Main/Boyd	WA1802	Present to Council Oct 22, construction anticipated to begin in October.	Complete November 2019
		18	CBD - RR Sanitary Sewer Improvements	WA1908	Project is under design to replace the again sanitary sewer and allow for future development.	TBD
		19	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	60% design plans received for both project phases and are under review.	Substantially Complete
	OTHERS	20	Rowlett Creek Sewer Extension	NTWMD	Utility work complete & NTMWD's contractor is working on remaining restoration items.	Complete December 2019
OTHER	21	Central Fire Remodel & Expansion	PS1701	Majority of Phase 1 exterior work completed. Weatherproofing to be finished by end of September. Internal work to start in October.	Complete Fall 2020	

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

ENGINEERING CIP MONTHLY REPORT

OCTOBER
2019

CONSTRUCTION

DESIGN

CONSTRUCTION
(By Others)

DESIGN
(By Others)

FUTURE

ENGINEERING
DEPARTMENT
214.509.4576

DIRECTOR:
CHRIS
FLANIGAN

