

ENGINEERING CIP REPORT - November 2019

PROJECT				STATUS / COMMENTS		CONST. DATES
ROADS	CITY	1	2019 Street and Alley Rehabilitation (Various Locations)	ST1906	Working on punch list items	November 2019
		2	Allen Drive Gateway Project (US 75 Interchange)	ST1903	1st submittal received & under review for roadway Parks Department has negotiated the landscape design contract.	TBD
		3	Aylesbury Drive Improvement Project	ST1905	Project is complete. Engineering has choosen to use another contract to replace the smaller sections of concrete due to cost.	Complete
		4	Bethany & Heritage Traffic Signal Improvement	ST1907	Construction is Starting October 28.	Complete Winter 2019
		5	Traffic Signal Detection Equipment	ST1908	LAPFFA sent to TXDOT for signature. Reimbursement Agreements sent to City Managers office for signature. 60% Plan was submitted to TXDOT 10/12/19.	Complete Summer 2020
		6	2020 Street and Alley Rehabilitation (Various Locations)	ST2002	Gathering location list & generating bid docs	TBD
		7	Mcdermott - Twin Creek & Suncreek Intersection	ST1909	Architect is working on the concept plan for sign relocation from median to SW corner on Suncreek Dr.	Complete Summer 2020
		8	Median Improvement Project (Select Medians)	ST1705	Contractor is completing punch list items	Substantially Complete
	OTHERS	9	FM 2551 (Main - Parker Rd)	ST0316	Design of widening to 6-lanes. NTMWD and TxDOT have reached an agreement on design conditions. TxDOT has provided plans for City to review.	2022
		10	Ridgeview / US 75 Overpass	TXDOT	Preliminary Engineering and project is environmentally clear. Two bypass lanes on the southbound frontage road will be provided. TxDOT holding utility relocation meetings.	2022
UTILITIES & DRAINAGE	CITY	11	Allenwood Drainage	DR1901	Waterline portion under construction. Staff is preparing the drainage part of the project for bid.	TBD
		12	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1903	Stacy Tanks phase has been completed. Bethany Tower Pre-Con scheduled for work to start November 15th.	Complete March 2020
		13	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Utility construction complete and pavement restoration is underway.	Complete March 2020
		14	Sloan Creek Regional Sewer	WA1904	Council authorized to begin negotiation for easement purchase - 60% plan comments returned to consultant	2020
		15	Stacy Pump Station Rehab	WA1906	Site evaluation and recommendation report complete - consultant to provide proposal for PSE in November	2020
		16	Water & Sewer Improvements - Greenville/Chaparral & Main/Boyd	WA1802	Awarded at Council Oct 22, construction anticipated to begin in November	Complete March 2020
		17	CBD - RR Sanitary Sewer Improvements	WA1908	Project is under design to replace the aging sanitary sewer and allow for future development.	TBD
		18	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	60% design plans received for both project phases and are under review.	Substantially Complete
	OTHERS	19	Rowlett Creek Sewer Extension	NTWMD	Utility work complete & NTMWD's contractor is working on remaining restoration items.	Complete December 2019
OTHER	20	Central Fire Remodel & Expansion	PS1701	Phase 1 is mostly finished, interior wiring and work as well as finishes are being installed, Phase 1 completion by Jan 10, 2020	Complete Fall 2020	

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

ENGINEERING CIP MONTHLY REPORT

November
2019

CONSTRUCTION

DESIGN

CONSTRUCTION
(By Others)

DESIGN
(By Others)

FUTURE

ENGINEERING
DEPARTMENT
214.509.4576

DIRECTOR:
CHRIS
FLANIGAN

