

# ENGINEERING CIP REPORT - THROUGH SEPTEMBER 2018

PROJECT				STATUS / COMMENTS	CONST. DATES	
ROADS	CITY	1	2018 Street and Alley Rehabilitation Project (Various Locations)	ST1804	Currently under construction.	Complete May 2019
		2	Allen Drive / US75 Interchange Improvements	ST1710	Working with TxDOT to achieve schematic design approval by early 2019. Working with Huitt-Zollars to provide PS&E proposal.	TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor began Phase 2 of the Project. Trees along the project are being removed and relocated per plans.	Complete Summer 2019
		4	Bethany Intersection Improvements (Watters and Watters Creek)	ST1711	Roadway paving complete, working on pedestrian elements and traffic signals.	Complete November 2018
		5	Median Improvement Project (Select Medians)	ST1705	Landscape is complete and contractor is working on installing street lights. Stockton and Curtis street lights have been added to the project.	Complete Spring 2019
		6	Ridgeview Drive (Watters - Chelsea) PH 2	ST1701		Substantially Complete
		7	Right Turn Lane Improvements (Various Locations)	ST1504	Greenville/Exchange complete; eastbound McDermott & US75 substantially complete; westbound McDermott & US75 to begin early October.	Complete January 2019
		8	Signal Improvements	ST1713	New controllers and communication radios are being installed for all 63 signals.	Ongoing
	OTHERS	9	FM 2551 (Main St - Parker Rd)	ST0316	Design of widening to 6-lanes. Managed by Collin County. Resolution of support passed by City on 5/24/16. Project delayed due to NTMWD/TxDOT conflicts.	2020
		10	Ridgeview / US 75 Overpass	TxDOT	TxDOT hired HDR to design the overpass reconstruction. Preliminary Engineering and Environmental Process underway. TxDOT is coordinating with the FHWA.	2022
		11	Stacy Road, Ph 2 (Greenville - FM 1378)	TxDOT ST0704	TxDOT has begun constructing the South half of the roadway.	Complete January 2019
OTHER	12	Allenwood Drainage		Engineering is reviewing a design contract for detailed construction drawings.	Complete 2019	
	13	Bethany Tower & Stacy Ground Storage Tank #3 Repaint		Project beginning design in October.	TBD	
	14	Central Fire Remodel & Expansion	PR1707	PGAL working on design drawings. Goal is to bid in October and award by the end of 2018.	Complete Spring 2020	
	15	Hillside Water & Sanitary Sewer Rehabilitation, PH 1	WA1605	Utility work almost completed & pavement restoration underway.	Complete Spring 2019	
	16	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	Design contract to Council anticipated November 13, 2018.	Design Complete 2019	
	17	Rowlett Creek Sewer Extension	NTWMD	Scheduled for NTMWD Board award in October. Start date still pending award and easement acquisition.	TBD	

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

# ENGINEERING CIP MONTHLY REPORT

**OCTOBER  
2018**

**CONSTRUCTION**

**DESIGN**

**CONSTRUCTION  
(By Others)**

**DESIGN  
(By Others)**

**FUTURE**

**ENGINEERING  
DEPARTMENT  
214.509.4576**

**DIRECTOR:  
CHRIS  
FLANIGAN**

