

ENGINEERING CIP REPORT - THROUGH OCTOBER 2018

PROJECT			STATUS / COMMENTS	CONST. DATES		
ROADS	CITY	1	2018 Street and Alley Rehabilitation Project (Various Locations)	ST1804	Currently under construction.	Complete May 2019
		2	Allen Drive / US75 Interchange Improvements	ST1710	Working with TxDOT to achieve schematic design approval by early 2019.	TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor began Phase 2 of the Project. Trees started to be relocated on 11/1/18.	Complete Summer 2019
		4	Bethany Intersection Improvements (Watters and Watters Creek)	ST1711	Roadway paving complete, working on pedestrian elements and traffic signals.	Complete November 2018
		5	Median Improvement Project (Select Medians)	ST1705	Landscape is complete and contractor is working on installing street lights.	Complete Spring 2019
		6	Right Turn Lane Improvements (Various Locations)	ST1504	Greenville/Exchange complete; eastbound McDermott & US75 awaiting signal adjustments; westbound McDermott & US75 under construction.	Complete January 2019
		7	Signal Improvements	ST1713	New controllers and communication radios are being installed for all 63 signals.	Ongoing
	OTHERS	8	FM 2551 (Main St - Parker Rd)	ST0316	Design of widening to 6-lanes. Managed by Collin County. Resolution of support passed by City on 5/24/16. Project delayed due to NTMWD/TxDOT conflicts.	2020
		9	Ridgeview / US 75 Overpass	TXDOT	TxDOT hired HDR to design the overpass reconstruction. Preliminary Engineering and Environmental Process underway.	2022
		10	Stacy Road, Ph 2 (Greenville - FM 1378)	TXDOT ST0704	TXDOT has begun constructing the South half of the roadway.	Complete March 2019
OTHER	11	Allenwood Drainage		Design Contract has been approved and we are working on detailed design for bidding. License Agreement to be executed with DART.	Complete 2019	
	12	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1803	Will receive preliminary plans before November 14th. Council Award anticipated the end of January.	Complete Spring 2019	
	13	Central Fire Remodel & Expansion	PS1703	95% drawings have been received and comments returned to PGAL. Bid Opening planned for February.	Complete Spring 2020	
	14	Hillside Water & Sanitary Sewer Rehabilitation, PH 1	WA1605	Utility work almost completed & pavement restoration underway.	Complete Spring 2019	
	15	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	Design contract to Council anticipated November 13, 2018.	Design Complete 2019	
	16	Rowlett Creek Sewer Extension	NTWMD	Start date still pending easement acquisition. Council resolution is anticipated on November 13 agenda.	TBD	

 CONSTRUCTION

 DESIGN

 DESIGN (BY OTHERS)

 CONSTRUCTION (BY OTHERS)

 FUTURE

ENGINEERING CIP MONTHLY REPORT

NOVEMBER 2018

CONSTRUCTION

DESIGN

CONSTRUCTION
(By Others)

DESIGN
(By Others)

FUTURE

ENGINEERING
DEPARTMENT
214.509.4576

DIRECTOR:
CHRIS
FLANIGAN

