

ENGINEERING CIP REPORT - THROUGH NOVEMBER 2018

PROJECT				STATUS / COMMENTS	CONST. DATES	
ROADS	CITY	1	2018 Street and Alley Rehabilitation Project (Various Locations)	ST1804	Currently under construction.	Complete May 2019
		2	Allen Drive / US75 Interchange Improvements	ST1710	Working with TxDOT to achieve schematic design approval by early 2019.	TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor is working to install new traffic signals at the McDermott Intersection. Contractor has also started to work on Phase 3.	Complete Summer 2019
		4	Median Improvement Project (Select Medians)	ST1705	Street lights are waiting to be energized by power companies.	Complete Spring 2019
		5	Right Turn Lane Improvements (Various Locations)	ST1504	Greenville/Exchange complete; eastbound McDermott & US75 awaiting signal adjustments; westbound McDermott & US75 under construction.	Complete January 2019
		6	Signal Improvements	ST1713	New controllers and communication radios are being installed for all 63 signals.	Ongoing
	OTHERS	7	Bethany Intersection Improvements (Watters and Watters Creek)	ST1711	City portion of the project substantially complete. Development owner, WCO, is working on their portion of improvements	Complete February 2019
		8	FM 2551 (Main St - Parker Rd)	ST0316	Design of widening to 6-lanes. Managed by Collin County. Resolution of support passed by City on 5/24/16. Project delayed due to NTMWD/TxDOT conflicts.	2020
		9	Ridgeview / US 75 Overpass	TXDOT	TxDOT hired HDR to design the overpass reconstruction. Preliminary Engineering and Environmental Process underway.	2022
		10	Stacy Road, Ph 2 (Greenville - FM 1378)	TXDOT ST0704	TXDOT is constructing the South half of the roadway.	Complete March 2019
OTHER	11	Allenwood Drainage		Design Contract has been approved and we are working on detailed design for bidding. License Agreement to be executed with DART.	Complete 2019	
	12	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1803	Preliminary Plans Received 11/19/2018, response returned 11/28/2018. Bidding in January with Council Award in February.	Complete Spring 2019	
	13	Central Fire Remodel & Expansion	PS1703	95% drawings have been received and comments returned to PGAL. Code is reviewing and waiting on 100% Bid Opening planned for February.	Complete Fall 2020	
	14	Hillside Water & Sanitary Sewer Rehabilitation, PH 1	WA1605	Utility work almost completed & pavement restoration underway.	Complete Spring 2019	
	15	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Construction contract anticipated to be awarded January 2019.	Complete March 2020	
	16	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	In design.	TBD	
	17	Rowlett Creek Sewer Extension	NTWMD	Easement acquisition completed, pending preconstruction meeting schedule date being arranged by NTMWD	TBD	

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

ENGINEERING CIP MONTHLY REPORT

DECEMBER 2018

CONSTRUCTION

DESIGN

CONSTRUCTION
(By Others)

DESIGN
(By Others)

FUTURE

ENGINEERING
DEPARTMENT
214.509.4576

DIRECTOR:
CHRIS
FLANIGAN

