

ENGINEERING CIP REPORT - THROUGH JANUARY 2019

PROJECT				STATUS / COMMENTS		CONST. DATES
ROADS	CITY	1	2018 Street and Alley Rehabilitation Project (Various Locations)	ST1804	Currently under construction.	Complete May 2019
		2	Allen Drive Gateway Project (US 75 Interchange)	ST1710	Roadway design contract scheduled for February 12 council meeting. Oncor has looked at the space allocation for possible artwork and it meets current regulations.	TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor is working to install new traffic signals at the McDermott Intersection. Contractor has also started to work on 3rd segment.	Complete Summer 2019
		4	Median Improvement Project (Select Medians)	ST1705	Street lights are waiting to be energized by power companies.	Complete Spring 2019
		5	Right Turn Lane Improvements (Various Locations)	ST1504	Greenville/Exchange complete; eastbound McDermott & US75 awaiting signal adjustments; westbound McDermott & US75 under construction.	Complete March 2019
	OTHERS	6	Bethany Intersection Improvements (Watters and Watters Creek)	ST1711	City portion of the project substantially complete. Development owner, WCO, is working on their portion of improvements	Complete February 2019
		7	FM 2551 (Main St - Parker Rd)	ST0316	Design of widening to 6-lanes. Managed by Collin County. Resolution of support passed by City on 5/24/16. Project delayed due to NTMWD/TxDOT conflicts.	2022
		8	Ridgeview / US 75 Overpass	TXDOT	TxDOT hired HDR to design the overpass reconstruction. Preliminary Engineering and Environmental Process underway.	2022
		9	Stacy Road, Ph 2 (Greenville - FM 1378)	TXDOT ST0704	TxDOT is constructing the South half of the roadway.	Complete March 2019
UTILITIES & DRAINAGE	CITY	10	Allenwood Drainage		Design Engineer will submit final plans in February. License Agreement to be executed with DART.	Complete December 2019
		11	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1803	Bethany tower repaint delayed until Fall 2019. Stacy tank will be painted in Spring 2019.	Complete Fall 2019
		12	Hillside Water & Sanitary Sewer Rehabilitation, PH 1	WA1605	Utility work almost completed & pavement restoration underway.	Complete March 2019
		13	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Construction contract awarded January 2019. Public meeting was held 1/31/19.	Complete March 2020
		14	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	Design started December 2018.	TBD
	OTHERS	15	Rowlett Creek Sewer Extension	NTWMD	NTMWD's contractor began mobilization 01/07/19.	Complete December 2019
OTHER		16	2017 Existing Traffic Signal Upgrades	ST1713	Communication radios have all been replaced and new controllers have all nearly been deployed.	Ongoing
		17	2019 Flashing Yellow Arrow (FYA) & Traffic Signal Upgrades	ST1902	Signal Design at Bethany/Heritage, Signal Timing (citywide) - Night Plan, Bethany Corridor Signal Timing, Special Event Timing for Allen Event Center, & Signal Cabinet Upgrades.	Complete Summer 2019
		18	Central Fire Remodel & Expansion	PS1703	Project advertised for bids and pre-bid meeting held February 5th.	Complete Fall 2020

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

ENGINEERING CIP MONTHLY REPORT

**FEBRUARY
2019**

CONSTRUCTION

DESIGN

**CONSTRUCTION
(By Others)**

**DESIGN
(By Others)**

FUTURE

**ENGINEERING
DEPARTMENT
214.509.4576**

**DIRECTOR:
CHRIS
FLANIGAN**

