

ENGINEERING CIP REPORT - THROUGH MARCH 2019

PROJECT					STATUS / COMMENTS		CONST. DATES
ROADS	CITY	1	2018 Street and Alley Rehabilitation Project (Various Locations)	ST1804	Currently under construction.		Complete May 2019
		2	Allen Drive Gateway Project (US 75 Interchange)	ST1710	Staff has attended meetings with TxDOT to discuss the project. 90% Schematic level design was submitted to TxDOT and have received comments.		TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor is waiting on Franchise utilities to lower / relocate lines and vaults in conflict with roadway improvements.		Complete Summer 2019
		4	Median Improvement Project (Select Medians)	ST1705	Street lights are waiting to be energized by power companies. Working with contractor to install Change order #4 irrigation improvements		Complete Spring 2019
	OTHERS	5	Bethany Intersection Improvements (Watters and Watters Creek)	ST1711			Substantially Complete
		6	FM 2551 (Main St - Parker Rd)	ST0316	Design of widening to 6-lanes. NTMWD and TxDOT have reached an agreement on design conditions. Detailed design now able to resume.		2022
		7	Ridgeview / US 75 Overpass	TXDOT	Preliminary Engineering and Environmental Process underway. Two bypass lanes on the southbound frontage road will be provided.		2022
		8	Stacy Road, Ph 2 (Greenville - FM 1378)	TXDOT ST0704	New Traffic Signals at Stacy and Greenville are up and all lanes are open to traffic on Stacy. Contractor is installing sidewalks along project and signal at Angel.		Complete Spring 2019
UTILITIES & DRAINAGE	CITY	9	Allenwood Drainage		Separating required 24" waterline portion and presenting material purchase to council due to 6-10 week lead time. Drainage work will rebid once waterline improvements are complete.		Complete December 2019
		10	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1903	Council award anticipated in April. Stacy Tanks construction first (May - July 2019) and then Bethany Tower (November - March 2020).		Complete Spring 2020
		11	Hillside Water & Sanitary Sewer Rehabilitation, PH 1	WA1605			Substantially Complete
		12	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Utility construction underway.		Complete March 2020
		13	Sloan Creek Regional Sewer	WA1904	Design engineers for Allen and NTMWD have been surveying the property in Fairview.		2020
		14	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	Survey completed & design underway.		TBD
	OTHERS	15	Rowlett Creek Sewer Extension	NTWMD	NTMWD's contractor began mobilization 01/07/19.		Complete December 2019
OTHER	16	2019 Flashing Yellow Arrow (FYA) & Traffic Signal Upgrades	ST1902	Signal Design at Bethany/Heritage, Signal Timing (citywide) - Night Plan, Bethany Corridor Signal Timing, Special Event Timing for Allen Event Center, & Signal Cabinet Upgrades.		Complete Summer 2019	
	17	Central Fire Remodel & Expansion	PS1701	Bid negotiations have commenced with two selected bidders. Single contractor selection April 9. Value engineering continuing to further reduce costs.		Complete Fall 2020	

 CONSTRUCTION

 DESIGN

 DESIGN (BY OTHERS)

 CONSTRUCTION (BY OTHERS)

 FUTURE

ENGINEERING CIP MONTHLY REPORT

**APRIL
2019**

CONSTRUCTION

DESIGN

**CONSTRUCTION
(By Others)**

**DESIGN
(By Others)**

FUTURE

**ENGINEERING
DEPARTMENT
214.509.4576**

**DIRECTOR:
CHRIS
FLANIGAN**

