

# ENGINEERING CIP REPORT - THROUGH APRIL 2019

PROJECT				STATUS / COMMENTS	CONST. DATES	
ROADS	CITY	1	2018 Street and Alley Rehabilitation Project (Various Locations)	ST1804	Currently under construction.	Complete June 2019
		2	Allen Drive Gateway Project (US 75 Interchange)	ST1710	Staff has attended meetings with TxDOT to discuss the project. 95% Schematic level design was submitted to TxDOT.	TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor is waiting on Franchise utilities to lower / relocate lines and vaults in conflict with roadway improvements.	Complete Summer 2019
		4	Median Improvement Project (Select Medians)	ST1705	Contractor has applied for green tag on all meters.	Complete Spring 2019
	OTHERS	5	FM 2551 (Main St - Parker Rd)	ST0316	Design of widening to 6-lanes. NTMWD and TxDOT have reached an agreement on design conditions. Detailed design now able to resume.	2022
		6	Ridgeview / US 75 Overpass	TXDOT	Preliminary Engineering and Environmental Process underway. Two bypass lanes on the southbound frontage road will be provided.	2022
		7	Stacy Road, Ph 2 (Greenville - FM 1378)	TXDOT ST0704	New Traffic Signals at Stacy and Greenville are up and all lanes are open to traffic on Stacy. Contractor is installing sidewalks along project and signal at Angel.	Complete Spring 2019
UTILITIES & DRAINAGE	CITY	8	Allenwood Drainage	DR1901	Separating required waterline work for project due to 6-10 week lead time. Drainage work will rebid once waterline improvements are complete.	Complete December 2019
		9	Bethany Tower & Stacy Ground Storage Tank #3 Repaint	WA1903	Construction contract awarded in April. Stacy Tanks construction first (May - July 2019) and then Bethany Tower (November - March 2020).	Complete Spring 2020
		10	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Utility construction underway.	Complete March 2020
		11	Sloan Creek Regional Sewer	WA1904	Design engineers for Allen and NTMWD have been surveying the property in Fairview.	2020
		12	Stacy Pump Station Rehabilitation	WA1906	Engineer has been hired for the first phase of site evaluation and recommendations development.	Fiscal Year 2020
		13	Twin Creeks Drainage	DR1804	Construction to begin week of May 13.	Complete Summer 2019
		14	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	Survey completed & design underway.	TBD
	OTHERS	15	Rowlett Creek Sewer Extension	NTWMD	NTMWD's contractor began mobilization 01/07/19.	Complete December 2019
OTHER	16	2019 Flashing Yellow Arrow (FYA) & Traffic Signal Upgrades	ST1902	Signal Design at Bethany/Heritage, Signal Timing (citywide) - Night Plan, Bethany Corridor Signal Timing, Special Event Timing for Allen Event Center, & Signal Cabinet Upgrades.	Complete Summer 2019	
	17	Central Fire Remodel & Expansion	PS1701	Anticipated award May 14.	Complete Fall 2020	

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

# ENGINEERING CIP MONTHLY REPORT

## MAY 2019

CONSTRUCTION

DESIGN

CONSTRUCTION  
(By Others)

DESIGN  
(By Others)

FUTURE

ENGINEERING  
DEPARTMENT  
214.509.4576

DIRECTOR:  
CHRIS  
FLANIGAN

