

ENGINEERING CIP REPORT - THROUGH MAY 2019

PROJECT				STATUS / COMMENTS		CONST. DATES
ROADS	CITY	1	2018 Street and Alley Rehabilitation (Various Locations)	ST1804	Currently under construction.	Complete June 2019
		2	Allen Drive Gateway Project (US 75 Interchange)	ST1710	Staff has attended meetings with TxDOT to discuss the project. 95% Schematic level design was submitted to TxDOT.	TBD
		3	Alma Drive Improvements, PH 2 (Hedgcoxe-Rainforest)	ST1503	Contractor is waiting on Franchise utilities to lower / relocate lines and vaults in conflict with roadway improvements.	Complete Summer 2019
		4	Median Improvement Project (Select Medians)	ST1705	Contractor has applied for green tag on all meters.	Complete Spring 2019
	OTHERS	5	FM 2551 (Main - Parker Rd)	ST0316	Design of widening to 6-lanes. NTMWD and TxDOT have reached an agreement on design conditions. Detailed design now able to resume.	2022
		6	Ridgeview / US 75 Overpass	TxDOT	Preliminary Engineering and Environmental Process underway. Two bypass lanes on the southbound frontage road will be provided.	2022
		7	Stacy Road, Ph 2 (Greenville - FM 1378)	TxDOT ST0704		Substantially Complete
UTILITIES & DRAINAGE	CITY	8	Allenwood Drainage	DR1901	Separating required waterline work for project due to 6-10 week lead time. Drainage work will rebid once waterline improvements are	Complete December 2019
		9	Bethany Tower & Stacy Ground Storage Tank #3	WA1903	Construction contract awarded in April. Stacy Tanks construction first (May - July 2019) and then Bethany Tower (November - March 2020).	Complete Spring 2020
		10	Hillside Water & Sanitary Sewer Rehabilitation, PH 2	WA1902	Utility construction underway.	Complete March 2020
		11	Sloan Creek Regional Sewer	WA1904	Design engineers for Allen and NTMWD have been surveying the property in Fairview.	2020
		12	Stacy Pump Station Rehab	WA1906	Engineer has been hired for the first phase of site evaluation and recommendations development.	Fiscal Year 2020
		13	Twin Creeks Drainage	DR1804	Construction is underway and tracking on time. Residents are happy with the progress.	Complete Summer 2019
		14	Windridge Water & Sanitary Sewer Rehabilitation, PH 1 & 2	WA1901	Survey completed & design underway.	TBD
	OTHERS	15	Rowlett Creek Sewer Extension	NTWMD	NTMWD's contractor began mobilization 01/07/19.	Complete Dec 2019
OTHER	16	Central Fire Remodel & Expansion	PS1701	Phase 1 to be completed January 2020. Phase 2 anticipated to begin January 30, 2020.	Complete Fall 2020	

CONSTRUCTION

DESIGN

DESIGN (BY OTHERS)

CONSTRUCTION (BY OTHERS)

FUTURE

ENGINEERING CIP MONTHLY REPORT

JUNE 2019

CONSTRUCTION

DESIGN

CONSTRUCTION
(By Others)

DESIGN
(By Others)

FUTURE

ENGINEERING
DEPARTMENT
214.509.4576

DIRECTOR:
CHRIS
FLANIGAN

