



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Active Status

Date: 2/10/2017

Project Number	Project Description	Funding Sources	Estimate Completion Date	Project Estimate	Total Expenditures	Total Encumbrances	Percent Encumbered & Expended
DR1605	HILLSIDE REHABILITATION	NON-BONDS	9/30/2017	\$65,542	\$0	\$0	0.0%
IT1201	ADMINISTRATION SOFTWARE	REPLACEMENT FUND, GF	9/30/2017	\$2,362,608	\$1,824,803	\$509,965	98.8%
IT1501	PUBLIC SAFETY SOFTWARE PHASE II	NON BONDS	9/30/2017	\$30,000	\$11,100	\$0	37.0%
IT1601	EVENT CENTER WI-FI	NON BONDS	2/10/2017	\$200,000	\$183,324	\$0	91.7%
IT1602	EVENT CENTER POS	NON BONDS	3/8/2017	\$214,139	\$210,843	\$0	98.5%
LB1701	ALLEN PUBLIC LIBRARY LOT EXPANSION	GO BONDS	9/30/2018	\$623,065	\$14,005	\$40,771	8.8%
PR1208	PUBLIC ART	GO BONDS, NON-BONDS	9/30/2017	\$605,634	\$362	\$0	0.1%
PR1209	WATTERS BRANCH COMMUNITY	GO BONDS, PARK DEDICATION	9/30/2018	\$7,300,000	\$523,145	\$46,893	7.8%
PR1302	PARK LAND ACQUISITION	GO BONDS	9/30/2018	\$1,148,834	\$3,383	\$0	0.3%
PR1401	ALLEN HERITAGE VILLAGE (CD1401)	CDC, NON BONDS	3/31/2017	\$1,646,412	\$1,635,720	\$10,693	100.0%
PR1404	TRAIL CONSTRUCTION	CDC	9/30/2017	\$866,447	\$53	\$0	0.0%
PR1412	FORD POOL RECONSTRUCTION	CDC, GO BONDS, NON-BONDS	3/31/2017	\$4,050,076	\$3,854,429	\$114,002	98.0%
PR1417	ORCHARDS NEIGHBORHOOD PARK	CDC	3/31/2017	\$698,258	\$685,210	\$860	98.3%
PR1421	WINDRIDGE NEIGHBORHOOD PARK	CDC	9/30/2017	\$280,000	\$11,306	\$3,794	5.4%
PR1422	RECREATION LED SIGNS	CDC	12/31/2017	\$204,000	\$0	\$0	0.0%
PR1508	JFRC BRIDGE REPLACEMENT	NON BONDS	12/31/2017	\$400,000	\$55,910	\$1,811	14.4%
PR1509	REED PARK IMPROVEMENTS	PARK DEDICATION	12/31/2017	\$61,330	\$3,010	\$9,010	19.6%
PR1601	ROWLETT CREEK COMMUNITY PARK	GO BONDS	12/31/2018	\$3,400,000	\$650	\$0	0.0%
PR1603	WATTERS BRANCH GAP TRAIL	CDC	9/30/2017	\$75,000	\$24,958	\$36,218	81.6%
PR1604	MUSTANG TRAIL EXTENSION	CDC	9/30/2018	\$58,155	\$0	\$0	0.0%
PR1606	ALLEN WATER STATION TRAIL	CDC	3/31/2017	\$1,355,814	\$1,354,614	\$860	100.0%
PR1607	WATER STATION SECURITY CAMERAS	CDC	12/31/2017	\$54,208	\$3,497	\$38,113	76.8%
PR1701	BRIDGE & TRAIL PARK @ASRC	CDC	12/31/2017	\$260,000	\$9,558	\$52,567	23.9%
PS1303	FIRE STATION #2 RECONSTRUCTION	GO BONDS, NON BONDS	9/30/2017	\$5,596,030	\$5,426,073	\$66,606	98.2%
PS1401	PUBLIC SAFETY SYSTEMS	GO BONDS, NON BONDS	9/30/2017	\$461,508	\$0	\$0	0.0%
ST0316	FM 2551	FACILITY AGREEMENT	9/30/2018	\$1,094,147	\$0	\$0	0.0%
ST0704	STACY PHASE II GREENVILLE TO ANGEL	NON BONDS	9/30/2017	\$1,314,105	\$1,078,299	\$0	82.1%
ST1104	STACY / GREENVILLE TRAFFIC SIGNAL	NON BONDS	10/31/2017	\$130,000	\$100,629	\$0	77.4%
ST1202	RIDGEVIEW - WATTERS TO US 75	GO BONDS, NON BONDS	9/30/2018	\$499,575	\$499,575	\$0	100.0%
ST1308	RIDGEVIEW - ALMA TO STACY	NON BONDS, GO BONDS	4/30/2017	\$5,780,890	\$5,731,592	\$10,963	99.3%
ST1314	TRAFFIC SIGNAL WATTERS & BOSSY BOOT	NON BONDS	12/31/2017	\$150,000	\$662	\$128,650	86.2%
ST1403	MONTGOMERY BLVD EXTENSION	NON BONDS	3/31/2017	\$2,970,178	\$2,941,775	\$0	99.0%
ST1501	OLSEN & BEVERLY EL SIDEWALK	NON BONDS	9/30/2017	\$200,000	\$2,310	\$0	1.2%



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Active Status

Date: 2/10/2017

Project Number	Project Description	Funding Sources	Estimate Completion Date	Project Estimate	Total Expenditures	Total Encumbrances	Percent Encumbered & Expended
ST1502	FY15 STREET & ALLEY REPAIR	GO BONDS, NON BONDS	3/31/2017	\$1,400,000	\$1,271,019	\$63,747	95.3%
ST1503	ALMA DRIVE IMPROVEMENT	NON BONDS	12/31/2017	\$2,988,788	\$826,834	\$186,767	33.9%
ST1504	2015 INTERSECTION IMPROVEMENT	NON BONDS	12/31/2017	\$311,850	\$109,254	\$16,458	40.3%
ST1505	2015 TRAFFIC SIGNAL FLASHING YELLOW	NON BONDS	9/30/2017	\$50,000	\$6,803	\$18,000	49.6%
ST1601	EXCHANGE PKWY SIDEWALK AT RACETRAC	NON BONDS	2/19/2017	\$105,000	\$57,010	\$0	54.3%
ST1701	RIDGEVIEW DR COTTONWOOD TO CHELSEA	GO BONDS, NON BONDS	9/30/2018	\$2,103,056	\$59,313	\$425,237	23.0%
ST1702	PANDA EXPRESS CROSS ACCESS DRIVEWAY	NON BONDS	1/31/2017	\$150,000	\$51,798	\$38,169	60.0%
ST1703	CHELSEA / ALLEN COMMERCE INT IMP	NON BONDS, ROADWAY #1	9/30/2017	\$240,000	\$0	\$12,000	5.0%
ST1704	FY17 STREETS & ALLEYS	NON-BONDS, GO BONDS	9/30/2018	\$300,000	\$0	\$0	0.0%
ST1705	2017 MEDIAN IMPROVEMENTS	NON-BONDS	9/30/2018	\$650,000	\$0	\$150,060	23.1%
ST1707	TWIN CREEKS MEDIAN IMPROVEMENTS	NON-BONDS	6/30/2017	\$104,698	\$0	\$0	0.0%
WA0401	US 75 LIFT STATION +12" FRC MN	W&S CIP	9/30/2017	\$450,054	\$12,443	\$0	2.8%
WA1105	EDC WATERLINE PROJECTS	W&S CIP	9/30/2017	\$1,910,638	\$29,733	\$0	1.6%
WA1203	PUMP STATION IMPROVEMENTS	W&S CIP	9/30/2017	\$462,079	\$133,572	\$0	28.9%
WA1204	LIFT STATION IMPROVEMENTS	W&S CIP	9/30/2017	\$344,871	\$149,382	\$0	43.3%
WA1308	RIDGVIEW DR WATERLINE	W&S CIP	10/31/2017	\$119,095	\$119,095	\$0	100.0%
WA1402	W&S SCADA SYSTEM UPGRADE	W&S CIP	9/30/2017	\$500,000	\$369,768	\$5,212	75.0%
WA1503	MONTGOMERY BLOULEVARD EXTENSION	W&S CIP	3/31/2017	\$129,333	\$129,332	\$0	100.0%
WA1603	FOUNTAIN PARK W/S REHAB PH 2	W&S CIP	9/30/2018	\$3,700,000	\$2,385,352	\$951,825	90.2%
WA1604	STACY & ROWLETT TANKS REPAINT	W&S CIP	9/30/2017	\$1,486,498	\$47,930	\$56,471	7.0%
WA1605	HILLSIDE W&S REHABILITATION P1	W&S CIP	9/30/2017	\$1,653,671	\$120,800	\$308,800	26.0%