



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Completed Status

Date: 4/12/2017

Project Number	Project Description	Funding Sources	Completion Date	Approved Funds	Project Total Costs
DR1401	COTTONWOOD CREEK BANK STABILIZ	GO BONDS, NON BONDS, CDC	9/30/2016	\$684,199	\$684,199
IT1401	PS DISPATCH & RECORD PHASE II	GO BONDS, NON BONDS	9/30/2016	\$152,199	\$152,199
IT1601	EVENT CENTER WI-FI	NON BONDS	4/12/2017	\$183,324	\$183,324
IT1602	EVENT CENTER POS	NON BONDS	4/12/2017	\$210,843	\$210,843
PR0204	TREE FARM	CDC, NON BONDS	12/31/2015	\$35,782	\$35,781
PR0418	HERITAGE VILLAGE LANDSCAPE	NON BONDS	9/30/2016	\$7,909	\$7,909
PR0804	MOLSEN FARM	CDC, GO BONDS, COLLIN COUNTY	12/31/2016	\$102,175	\$102,175
PR1206	COTTONWOOD CREEK TRAIL HPP	CDC, COUNTY, FEDERAL GRANTS, GO BONDS	12/31/2016	\$1,214,041	\$1,214,041
PR1308	ASP ARTIFICIAL TURF	CDC	12/31/2015	\$1,371,461	\$1,371,461
PR1310	ALLEN STATION PARK IMPROVEMENT	CDC	9/30/2015	\$115,114	\$115,114
PR1313	SECURITY CAMERAS PHASE II	CDC	12/31/2015	\$195,792	\$195,792
PR1403	JFRC OFFICE CONSTRUCTION	CDC	9/30/2015	\$38,908	\$38,908
PR1405	EAST ROWLETT CREEK TRAIL CONNECTION	CDC, NON-BONDS	6/30/2015	\$193,478	\$193,478
PR1406	AEC DASHER BOARDS & STORAGE	CDC	9/30/2015	\$152,031	\$152,031
PR1408	HILLSIDE POCKET PARK DESIGN	CDC	9/30/2015	\$282,888	\$282,888
PR1409	CELEBRATION PARK SPRAYGROUND	CDC	12/31/2015	\$87,216	\$87,216
PR1410	DRN RENOVATION POOL & PUMP	CDC, NON BONDS	9/30/2015	\$309,244	\$309,244
PR1416	TWIN CREEK PARK PHASE 2	PARK DEDICATION	9/30/2017	\$183,054	\$183,054
PR1418	ASP FIELD #4 RECONSTRUCTION	CDC	12/2/2015	\$337,074	\$337,074
PR1501	SPECIAL SERVICES EQUIPMENT	CDC	12/31/2015	\$54,582	\$54,582
PR1502	BETHANY LAKES CONNECTOR TRAIL	CDC	6/24/2016	\$67,829	\$67,829
PR1503	CARDIO FITNESS EQUIPMENT	CDC	11/24/2015	\$280,887	\$280,887
PR1506	AEC CHILLER & BRINE SYSTEM	CDC	12/31/2015	\$186,525	\$186,525
PR1507	TCWC MISC EQUIPMENT	CDC	12/31/2015	\$31,844	\$31,844
PR1511	TRAIL MAINTENANCE FY2015	CDC	8/28/2015	\$18,473	\$18,473
PR1512	DRN POOL DECK	CDC	9/30/2015	\$26,913	\$26,913
PR1605	MOLSEN FARM ACQUISITION II	GO BONDS, COUNTY	9/30/2016	\$2,339,608	\$2,339,608
PS1501	CITY HALL BASEMENT REMODEL	NON BONDS	9/30/2016	\$686,627	\$686,627
PS1601	LIBRARY CHILLER REPLACEMENT	GO BONDS	1/23/2017	\$205,237	\$205,237
PS1602	PD SERVER ROOM HVAC	GO BONDS	1/23/2017	\$21,698	\$21,698
ST1202	RIDGEVIEW - WATTERS TO US 75	GO BONDS, NON BONDS	9/30/2018	\$499,575	\$499,575
ST1302	EXCHANGE PHASE 1 ALMA-ALLEN HEIGHT	GO BONDS, NON BONDS	12/31/2016	\$5,392,297	\$5,392,297
ST1309	BRAY CENTRAL WIDENING	NON BONDS, GO BONDS	9/25/2015	\$1,189,423	\$1,189,423
ST1313	US 75 TRAFFIC SIGNALS	NON BONDS	12/31/2016	\$153,529	\$153,529
ST1401	FY14 STREET & ALLEY REPAIR	GO BONDS, NON BONDS	9/30/2015	\$1,179,477	\$1,179,477
ST1402	SHARROWS BIKE ROUTE	CDC	12/31/2014	\$11,603	\$11,603



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Completed Status

Date: 4/12/2017

Project Number	Project Description	Funding Sources	Completion Date	Approved Funds	Project Total Costs
ST1502	FY15 STREET & ALLEY REPAIR	GO BONDS, NON BONDS	3/31/2017	\$1,271,019	\$1,271,019
WA1303	EXCHANGE PHASE 1 ALMA-ALLEN HEIGHT	W&S CIP	9/30/2015	\$80,825	\$80,825
WA1308	RIDGEVIEW DR WATERLINE	W&S CIP	10/31/2017	\$119,095	\$119,095
WA1403	FOUNTAIN PARK 1&2 W/S REHABILITATIO	W&S CIP	9/2/2016	\$2,503,105	\$2,503,105
WA1501	COTTONWOOD CREEK 21" SEWER LINE	W&S CIP	7/20/2016	\$738,255	\$738,255
WA1601	CUSTER TOWER INTERIOR REPAINT	W&S CIP	9/30/2016	\$328,503	\$328,503



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
CD0102	88	FIRE & WEATHER SAFETY TRL	9/30/2001	\$39,722	\$39,722
CD0201	1416	HERITAGE GLD HISTORIC VLG	4/22/2011	\$1,271,706	\$1,271,704
CD0401	628	HISTORICAL VLG LAND	9/30/2004	\$126,549	\$126,549
CD1101	9999	HERITAGE GLD HISTORIC VLG	12/19/2014	\$426	\$426
CD1301	1650	HERITAGE VILLAGE RESTROOM	4/9/2013	\$161,965	\$161,965
DR0311	742	TWIN CREEKS DRAINAGE	9/30/2005	\$703,849	\$703,847
DR0401	703	DRAINAGE REPLACEMENTS	9/30/2005	\$72,991	\$72,991
DR0601	1096	FOREST GROVE	9/12/2008	\$18,993	\$18,992
DR0602	1188	BOWLING ALLEY DRAINAGE	4/16/2009	\$439,863	\$439,863
DR0701	1100	ROWLETT CREEK FLOODPLAIN	9/18/2008	\$30,133	\$30,132
DR0801	1230	BUCKINGHAM DRAINAGE REHAB	8/10/2009	\$23,569	\$23,569
DR0803	1258	FOUNTAIN GATE ALLEY DRAIN	12/14/2009	\$97,839	\$97,838
DR1101	1464	WATTERS CREEK FLP TRAILS	1/23/2012	\$28,321	\$28,320
DR1201	1516	PALACE WAY RE-ROUTE INLET	8/17/2012	\$65,069	\$65,068
DR1202	1540	SPRING MEADOW DRAINAGE	11/30/2012	\$122,010	\$122,010
DR1301	9999	OLD STONE DAM GABION EXT	3/13/2015	\$440,694	\$440,693
DR9301	576	MUSTANG CREEK	9/30/2003	\$1,123,034	\$1,123,034
DR9905	445	HILLSIDE DRAINAGE	9/30/2004	\$252,944	\$252,944
DR9906	339	HISTORIC DAM	9/30/2003	\$333,226	\$333,226
EC0801	1356	EVENT CENTER BUILDING	9/27/2010	\$51,938,486	\$51,938,482
EC0802	1259	EVENT CTR PARKING GARAGE	1/13/2010	\$8,090,000	\$8,090,000
EC0803	1231	EVENT CTR INFRASTRUCTURE	9/30/2009	\$13,281,025	\$13,281,025
ED0201	322	MILLENIUUM TECH	9/30/2002	\$963,788	\$963,588
ED0301	318	MILLENIUUM TECH, PH 2	6/7/2006	\$1,017,817	\$1,017,817
ED0302	628	CENTURY @ BUTLER LAND	6/7/2006	\$597,488	\$587,361
ED8900	862	RIDGEMONT	9/30/2006	\$547,613	\$547,613
ED8910	768	MILLENIUUM CORPORATE CNTR	6/7/2006	\$3,277,340	\$3,277,340
G05011	697	SW GRAPPLE TRUCK	9/30/2005	\$89,473	\$89,410
G10007	1441	ALLEN ST PK RECYCLING PRG	9/30/2011	\$60,753	\$27,763
GRA002	1330	ARRA-FIRE STATION #5	4/26/2013	\$4,192,446	\$5,995,568
GRA003	1457	ARRA ENERGY EFF BLOCK	9/26/2011	\$721,273	\$721,272
GRA004	1370	ARRA-JAG-DIGITAL VIDEO SYS	8/19/2011	\$227,445	\$227,444
GRA005	1389	TRRA-TRAFFIC SYNCH/REPLMT	6/30/2012	\$488,803	\$881,303
GRA006	1541	ARRA E E ONCOR REBATE	1/31/2013	\$352,066	\$352,065
IS0305	313	IT CONDUIT/PHONE SYS,PH1	9/30/2005	\$80,240	\$80,240
IS0306	998	IT CONDUIT/PHONE SYS,PH2	12/20/2007	\$83,225	\$83,225
IS0406	388	CIVIC BLDGS IMPRV, PH3	9/30/2005	\$52,666	\$52,666
IS0501	866	SERVICE CTR LAND ACQUISIT	8/31/2006	\$2,451,091	\$2,451,091



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
IS0503	850	PUMP STATION PWR FACTOR C	9/7/2006	\$27,666	\$27,666
IS0504	313	CITY HALL BLDG IMPROVEMNT	2/28/2006	\$18,802	\$18,800
IS0505	545	NATATORIUM POWER FACTOR C	3/22/2006	\$30,000	\$30,000
IS0601	877	CITY HALL REMODEL 2006	6/20/2007	\$29,700	\$29,700
IS0602	387	CITY HALL ANNEX RMDL 2006	3/22/2007	\$19,722	\$19,720
IS0702	377	FIRE STATION #2 ROOF	9/21/2007	\$50,038	\$50,038
IS0703	1121	IT DATA CENTER @CITY HALL	9/30/2008	\$506,061	\$506,060
IS0704	984	FIRE STATION #1 CARPET	9/21/2007	\$14,535	\$14,534
IS0705	984	FIRE STATION #1 WRK ROOM	9/21/2007	\$2,301	\$2,301
IT0701	1649	PS DISPATCH & RECORDS SYS	3/26/2014	\$2,015,320	\$2,015,318
IT0801	1251	IT PUBLIC SAFETY WIRELESS	2/10/2010	\$569,951	\$569,951
IT1202	9999	GIS PLAN	4/29/2015	\$26,980	\$26,980
LB0101	693	MAIN LIBRARY	8/31/2006	\$11,855,075	\$11,855,075
LB0401	848	LIBRARY-ADAPTIVE RE-USE	9/30/2007	\$1,162,673	\$1,162,672
LB0501	863	LIBRARY BOOKS	8/25/2006	\$100,000	\$99,999
LB0601	1301	LIBRARY ARTWORK OCEANO	8/10/2010	\$130,192	\$130,192
LB0701	885	MAIN LIBRARY PHASE II	9/6/2007	\$7,533	\$7,532
PR0002	575	NATATORIUM	9/30/2003	\$9,983,369	\$9,983,369
PR0003	357	BETHANY LAKES AMEN.BLDG.	9/30/2003	\$355,158	\$355,146
PR0004	580	CELEBRATION PARK	9/30/2003	\$6,797,817	\$6,797,814
PR0005	743	TRAILS CONSTRUCTION	11/4/2005	\$606,464	\$606,464
PR0006	334	MEDIAN BEAUTIFICATION	9/30/2002	\$131,333	\$131,333
PR0007	561	ALLEN STA PRK PH.1B	9/30/2003	\$640,777	\$640,777
PR0008	420	GLNDVR,BETHNY,TWNCRK	9/30/2003	\$803,452	\$803,452
PR0009	233	BOLIN/SUNCREEK PRK	9/30/2002	\$866,922	\$866,922
PR0011	227	CITY HALL LANDSCAPE PH2	9/30/2002	\$455,665	\$455,665
PR0101	233	BOLIN PARK FENCE	9/30/2002	\$85,408	\$85,408
PR0102	746	ALLEN STATION PARK, PH 2	6/4/2007	\$6,545,273	\$6,545,273
PR0103	456	HERITAGE HOUSE TRAINDEPOT	9/30/2003	\$605,706	\$605,706
PR0104	864	CIVIC CENTER PLAZA	8/18/2006	\$1,701,449	\$1,701,446
PR0105	987	SPRING MEADOWS PARK	1/2/2008	\$574,240	\$574,238
PR0106	764	COM. PARK ACQUISITION #1	3/30/2006	\$2,860,834	\$2,860,834
PR0107	368	LOST CREEK PARK	9/30/2003	\$310,140	\$310,140
PR0109	566	FORD EAST PARK RENOVATION	9/30/2005	\$232,147	\$232,147
PR0110	566	FORD WEST PLAYGROUND	9/30/2003	\$47,937	\$47,937
PR0111	570	CTTNWOOD BEND PLAYGROUND	9/30/2003	\$58,008	\$58,007
PR0112	432	REED PARK PLAYGROUND	9/30/2003	\$65,847	\$65,846
PR0113	369	CELEBRATION PLAYGROUND	9/30/2003	\$206,276	\$206,277



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
PR0114	391	PARK ACQUISITION #2	9/30/2003	\$587,080	\$587,080
PR0115	711	STACY RIDGE PARK	9/30/2005	\$557,444	\$557,444
PR0116	359	MAIN ST LANDSCAPING	9/30/2003	\$205,907	\$205,907
PR0117	577	VALCON SYSTEM	9/30/2003	\$130,207	\$130,207
PR0201	896	COLLIN SQUARE GREENBELT	12/14/2006	\$4,700	\$4,700
PR0202	1384	HILLSIDE PARK	12/13/2010	\$18,105	\$18,105
PR0203	716	STORY PARK	9/30/2005	\$609,312	\$609,312
PR0206	376	FIRE STA #1 REMODEL	9/30/2004	\$123,736	\$123,736
PR0207	336	SIX CITIES TRAIL	9/30/2002	\$7,500	\$7,500
PR0208	9999	PERFORMING ARTS (ACC)	4/30/2015	\$2,880,739	\$3,020,738
PR0211	301	BLUFF @ LOST CREEK PH 2	9/30/2002	\$300,000	\$300,000
PR0302	1289	JUPITER PARK	5/12/2010	\$20,990	\$20,990
PR0303	1011	PARK SIGNAGE	1/15/2008	\$56,336	\$56,336
PR0304	696	WATTERS CREEK TRAIL	9/30/2005	\$231,979	\$231,979
PR0306	233	BOLIN/SUNCREEK PARK PH2	9/30/2003	\$3,927	\$3,927
PR0307	389	FORD POOL RENOVATION	9/30/2003	\$83,753	\$83,317
PR0308	840	SENIOR CITIZENS CENTER	9/7/2007	\$4,807,328	\$4,804,321
PR0309	660	TWN CRK 3, IRRIGATION	9/30/2004	\$39,723	\$39,723
PR0401	820	LOST CREEK, PH 3	12/30/2005	\$340,000	\$340,000
PR0402	1529	DAYSRING NATURE PRESERVE	9/30/2012	\$532,154	\$532,153
PR0403	865	CELEBRATION ADDITIONS #1	8/18/2006	\$400,406	\$400,404
PR0405	1365	TRAILS CONSTRUCTION, PH 3	9/29/2010	\$367,674	\$367,672
PR0406	763	ALLENWOOD PARK DEVELOPMNT	4/14/2009	\$1,031,507	\$1,031,506
PR0407	432	REED PARK, PH 2	9/30/2005	\$10,320	\$10,320
PR0409	904	NATATORIUM PH 1B	1/2/2007	\$5,000	\$4,850
PR0410	456	HERITAGE CNTR,PH1B	9/30/2004	\$21	\$21
PR0412	817	GLENDOVER NP, PH2	12/31/2005	\$277,024	\$277,024
PR0413	818	BETHANY RIDGE NP, PH2	12/31/2005	\$173,514	\$173,514
PR0414	819	DAYSRING NP (TWN CRK)	12/31/2005	\$39,208	\$39,208
PR0415	740	QUAIL RUN PARK	8/16/2006	\$403,664	\$403,664
PR0419	937	JUPITER RD STORAGE FAC	6/22/2007	\$36,331	\$36,331
PR0420	748	CHASE OAKS GC-TAX EXEMPT	7/3/2007	\$5,350,272	\$5,350,268
PR0422	765	CHASE OAKS GC-TAXABLE	9/30/2006	\$919,887	\$919,883
PR0503	821	BETHANY LAKES PLAYGROUND	12/31/2005	\$114,201	\$114,201
PR0504	1206	ALLEN BARK PARK	6/17/2009	\$21,323	\$21,323
PR0505	911	HERITAGE PARK BRIDGE	3/14/2007	\$184,255	\$184,255
PR0507	1012	BRIDGEWATER CROSSING R.A.	1/17/2008	\$120,653	\$120,652
PR0508	1403	FOX HOLLOW RECREATION A.	3/16/2011	\$102,355	\$102,354



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
PR0509	1221	FORD POOL REDEVLPMNT PLAN	7/24/2009	\$74,500	\$74,500
PR0511	390	FORD PARK EAST IMPRVMNTS	9/30/2005	\$2,505	\$2,505
PR0512	383	J FARMER RCQTBL CT REPLCM	9/30/2005	\$51,899	\$51,899
PR0513	744	COTTONWOOD PARK PH 1B	9/30/2005	\$4,750	\$4,750
PR0514	1449	6 CITIES TRL CONNECTION 8	9/20/2011	\$712,027	\$712,026
PR0602	1116	CMPTR CNTRLS/IRRIG+LIGHTS	9/30/2008	\$143,995	\$143,995
PR0603	1135	CELEBRATION #2 SPRAYGRD	12/11/2008	\$125,545	\$125,545
PR0604	1213	COUNTRY MEADOW PARK IMP#2	6/30/2009	\$211,153	\$211,152
PR0605	870	BETHANY LAKES DISCGOLF EQ	9/7/2006	\$21,071	\$21,070
PR0607	849	CHASE OAKS CLUBHOUSE IMP	12/31/2007	\$175,619	\$175,618
PR0608	859	FORD PARK WEST-HOCKY WALL	8/30/2006	\$24,980	\$24,980
PR0609	1450	BETHANY LAKES VETERAN'S	9/20/2011	\$263,513	\$263,513
PR0610	1079	HOCKEY STORAGE FACILITY	8/19/2008	\$5,000	\$5,000
PR0612	871	RESERVATION MESSAGE BOARD	9/7/2006	\$4,880	\$4,880
PR0613	1003	CHASE OAKS PAVILION ENCLC	12/14/2007	\$210,800	\$210,799
PR0615	1290	CHASE OAKS IMPROVEMENT II	5/11/2010	\$239,603	\$239,602
PR0701	952	PARK LAND ACQUISITION #3	9/24/2010	\$6,961	\$6,960
PR0702	903	WINDRIDGE NEIGHBORHOOD PK	2/13/2013	\$144,320	\$144,320
PR0703	1451	SHADOW LAKES GREENBELT	9/21/2011	\$78,423	\$78,422
PR0704	1136	JFRC RENOVATION PHASE 1	12/17/2008	\$22,170	\$22,169
PR0705	1390	PARK COMP SECURITY SYSTEM	6/30/2012	\$153,000	\$152,999
PR0706	1252	MOLSEN FARM MASTER PLAN	2/3/2010	\$25,000	\$25,000
PR0707	1222	SHADE STRUC @ BALLFIELDS	7/24/2009	\$215,513	\$215,512
PR0708	989	EX EQUIPMENT @ JFRC & DRN	6/2/2008	\$275,790	\$275,790
PR0709	1219	ASP II BRIDGE DECK	7/9/2009	\$36,162	\$36,162
PR0711	951	WATER FORD PARK PH 5 NP	5/28/2010	\$745,350	\$745,349
PR0722	986	CHASE OAKS GC-TAXABLE PH2	12/26/2007	\$19,811	\$19,811
PR0801	1253	SHADE @ CELEBRATION PARK	1/28/2010	\$78,936	\$78,935
PR0802	1077	FORD SOFTBALL IMPROVEMENT	8/12/2008	\$59,366	\$59,366
PR0803	1047	DRN UV H2O TREATMENT PKG	3/31/2008	\$60,650	\$60,650
PR0805	1223	BETHANY LAKES PIER	7/30/2009	\$43,883	\$43,883
PR0807	1076	TWIN CREEK NP	8/7/2008	\$465,191	\$465,190
PR0808	1137	POLICE MONUMENT SIGN	12/11/2008	\$33,750	\$33,750
PR0809	1547	MORGAN CROSS PARK	2/14/2013	\$422,414	\$422,412
PR0810	1452	CELEBRATION PASS PED TRL	9/21/2011	\$686,942	\$687,604
PR0811	1043	BOLIN PARK ACCESSIBILITY	3/25/2008	\$12,178	\$12,178
PR0812	1262	WATTERS BRANCH BRIDGE	3/2/2010	\$175,659	\$175,658
PR0813	1372	CANCER WALK OF HOPE	9/30/2010	\$46,347	\$46,347



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
PR0815	1539	CELEBRATION PARK PHASE II	11/12/2012	\$3,689,341	\$3,689,339
PR0816	1132	OUTDOOR CINEMA SYSTEM	1/28/2009	\$19,902	\$19,902
PR0901	1196	PATIENT MOBILE TRANSPORT	8/18/2009	\$24,963	\$24,962
PR0902	1291	IRRIGATION CONTROL	5/12/2010	\$83,835	\$83,835
PR0903	1232	GRAFFITI REMOVAL MACHINE	8/20/2009	\$53,850	\$53,850
PR0904	1191	SCOREBOARDS (ASP/BOLIN)	4/22/2009	\$35,554	\$35,554
PR0905	1237	STORAGE SHED	9/16/2009	\$8,380	\$8,380
PR0906	1220	TREE SPADE	7/16/2009	\$31,819	\$31,819
PR0907	1214	STACY RD - VILLAGES TRAIL	6/30/2009	\$70,181	\$70,181
PR0909	1292	WALDEN PARK RENOVATION	8/30/2010	\$89,892	\$89,892
PR0910	1600	BETHANY LAKES IMPROVEMENT	7/10/2013	\$155,702	\$155,702
PR1001	1509	FIRE STATION #5 ARTWORK	7/16/2012	\$60,180	\$60,179
PR1002	1647	CHASE OAKS IMPROVEMENTIII	3/16/2014	\$9,679,670	\$9,679,669
PR1003	1442	JUPITER PARK II	8/10/2011	\$248,961	\$248,961
PR1004	1619	HILLSIDE WELLNESS PARK	9/30/2013	\$419,121	\$419,120
PR1005	1350	IRRIGATION CONTROL FY2010	8/12/2010	\$124,941	\$124,941
PR1006	1396	SUNCREEK PK DRAINAGE IMP	7/31/2011	\$93,528	\$93,528
PR1008	1446	CH ART BLACKLAND PRAIRIE	9/14/2011	\$205,045	\$205,044
PR1101	1386	EVENT CENTER PHASE II	2/22/2013	\$156,295	\$156,294
PR1102	1448	WATTERS BRANCH PARK LAND	9/20/2011	\$4,249,854	\$4,249,853
PR1103	1417	JFRC DUMPSTER ENCLOSURE	4/27/2011	\$17,776	\$17,776
PR1105	1648	WATTERS CROSSING IMPROVE	3/16/2014	\$371,037	\$371,037
PR1106	1567	EXCHANGE PARKWAY ART	4/9/2013	\$203,015	\$203,015
PR1107	1447	ORCHARDS LAND ACQUISITION	9/14/2011	\$121,333	\$121,333
PR1201	1606	RECYCLING @ CELEBRATION	7/10/2013	\$79,151	\$79,150
PR1202	1465	STARCREEK LAND	9/18/2012	\$42,802	\$42,801
PR1205	1466	EVENT CENTER SCOREBOARD	4/22/2012	\$500,000	\$500,000
PR1207	1508	BOLIN ATHLETIC FENCE UPGR	7/12/2012	\$43,331	\$43,331
PR1210	1573	FORD PARK N TRAIL IMPROVE	4/22/2013	\$92,877	\$92,876
PR1211	1500	ATHLETIC FIELD FENCE SLAT	5/14/2012	\$17,708	\$17,707
PR1212	1518	PARKS IRRIGATION CONTROL	8/24/2012	\$54,915	\$54,915
PR1213	1522	FENCE ARCHEOLOGICAL RUINS	9/18/2012	\$5,878	\$5,878
PR1214	9999	EVENT CENTER RECYCLING	8/8/2014	\$73,620	\$32,144
PR1304	9999	TRAIL CONSTRUCTION FY2013	9/30/2013	\$34,016	\$34,016
PR1305	1543	WOODLAND PK TRAIL CONNECT	1/31/2013	\$16,542	\$16,542
PR1306	1674	EVENT CENTER PHASE III	9/30/2014	\$153,244	\$153,222
PR1307	9999	E BETHANY DR LANDSCAPING	11/20/2013	\$287,408	\$287,408
PR1309	1620	FORD PARK LIGHTING SYSTEM	9/30/2013	\$16,200	\$16,200



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
PR1312	9999	ADVERTISING MONITORS	4/14/2015	\$9,720	\$9,720
PR1407	9999	EDGE ASP RESTROOM PARTITI	8/8/2014	\$5,930	\$5,930
PR1413	9999	GREENVILLE HEIGHTS IMPROV	9/18/2014	\$53,435	\$53,434
PR1415	9999	SENIOR RC SOUND SYSTEM	9/18/2014	\$14,844	\$14,843
PR1419	1673	COTTONWOOD CK SCULPTURE	12/16/2014	\$17,750	\$17,750
PR1420	9999	ACIR ACOUSTIC BAFFLES	5/12/2015	\$22,014	\$22,013
PS0001	388	POLICE BLDG EXPANSION	9/30/2003	\$4,628,393	\$4,628,393
PS0004	546	CENTRAL FIRE STATION	9/30/2003	\$4,300,041	\$4,300,041
PS0201	730	FIRE STA APPARATUS	9/30/2005	\$349,981	\$349,981
PS0301	629	EMERGENCY MGMT WARNG SYST	9/30/2005	\$294,713	\$294,713
PS0302	374	EXHST SYS STA3&4	9/30/2003	\$17,110	\$17,110
PS0304	546	CNTRL FIRE ST GARAGE	9/30/2004	\$143,452	\$143,452
PS0305	630	CNTRL FIRE STA RENVATION	9/30/2004	\$31,902	\$31,902
PS0306	691	FIRE STA 2 3&4 RENVATION	9/30/2005	\$36,975	\$36,975
PS0401	388	POLICE STA ADDITIONS	9/30/2004	\$60,867	\$60,867
PS0402	927	PARKING LOT EXPNSN-POLICE	4/16/2007	\$245,443	\$245,442
PS0403	546	FIRE STATION IMPRVMNT	9/30/2005	\$11,980	\$11,980
PS0701	1352	SERVICE CTR/PS TRAINING	7/18/2012	\$14,179,521	\$14,179,518
PS0801	1240	JAIL EXPANSION	9/25/2009	\$735,220	\$735,220
PS0802	1361	ANIMAL SHELTER EXPANSION	3/18/2011	\$1,065,565	\$1,065,564
PS0803	1597	FIRE STATION #6	6/10/2013	\$59,199	\$59,199
PS0901	1618	PS COMMUNICATION SYSTEMS	11/14/2013	\$4,203,220	\$4,203,218
PS1001	1360	COMMUNICATIONS/DISPATCH	5/10/2012	\$585,376	\$585,375
PS1002	1455	PD HVAC REPLACEMENT	9/22/2011	\$464,229	\$464,228
PS1003	1461	FIRE STATION ALERTING SYS	9/30/2011	\$193,809	\$193,809
PS1101	9999	CITY HALL ANNEX RENOVATIO	3/12/2012	\$77,863	\$77,862
PS1102	1393	SALLY PORT LANDSCAPING	3/24/2011	\$17,915	\$17,915
PS1105	1484	K-9 FACILITY RESTROOMS	5/10/2012	\$61,094	\$61,094
PS1106	9999	CITY HALL SOFFIT REMODEL	9/28/2012	\$180,569	\$180,568
PS1201	1519	SERVICE CENTER PHASE 2	7/17/2013	\$51,658	\$51,657
PS1202	9999	POLICE STATION RENOVATION	4/15/2015	\$867,822	\$867,820
PS1203	9999	MCPAR HVAC	11/13/2013	\$79,353	\$79,353
PS1204	1521	WINDOW TINTING CITY WIDE	9/18/2012	\$45,074	\$45,074
PS1205	9999	NATATORIUM LIGHTING	5/14/2013	\$132,873	\$132,873
PS1301	9999	IT OFFICE SPACE CONSTRUCT	8/22/2013	\$53,618	\$53,618
PS1302	9999	CITY HALL CCTV	7/8/2013	\$46,076	\$46,076
PS1304	9999	MCPAR C R IMPROVEMENT	11/13/2013	\$25,066	\$25,066
PS1306	9999	PD CCTV & SECURITY UPGRAD	11/13/2013	\$41,404	\$41,403



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
PS1404	1675	FIRE STATION #1 OH DOOR	9/22/2014	\$51,483	\$51,483
PS1406	9999	SECURITY CARD FS #1,3,4	8/19/2014	\$24,089	\$24,089
PS1407	9999	FS #4 KITCHEN REMODEL	9/18/2014	\$82,822	\$82,822
PS1408	9999	EXISTING FACILITIES UPGRA	7/8/2015	\$144	\$144
ST0035	574	ANGEL PKWY & MALONE	9/30/2003	\$3,290,404	\$3,290,404
ST0036	574	ANGEL PKWY,BY DVLPR	9/30/2003	\$131,042	\$131,042
ST0101	728	ALLEN HTS,BTHNY-PRKMEDIAN	9/30/2005	\$333,386	\$333,385
ST0110	762	SH5, EXCHANGE-STACY	7/19/2010	\$1,378,140	\$1,378,138
ST0111	761	FM2170E, ALLEN HTS-FM2551	9/12/2007	\$7,014,185	\$7,014,185
ST0113	854	BETHANY E, US75-ALLEN HTS	5/8/2006	\$3,915,419	\$3,915,419
ST0123	671	E EXCHANGE,SH5-1378	9/30/2004	\$3,014,641	\$3,014,641
ST0127	367	SGNL LT-CNTRY@MCDRM	9/30/2003	\$445,783	\$445,783
ST0136	672	ALMA DR,TATUM-BELAIR	9/30/2004	\$1,181,982	\$1,181,982
ST0137	330	WATTERS RD, PH I	9/30/2002	\$351,626	\$351,626
ST0141	395	ASPHALT PAVEMENT,PH I	9/30/2003	\$361,382	\$361,381
ST0142	556	CONCRETE ALLEY REPLCMNT	9/30/2003	\$672,824	\$672,823
ST0146	195	MAIN/MALONE INTERSECTION	9/30/2002	\$150,000	\$148,279
ST0148	231	101 S BUTLER,ASBSTS	9/30/2002	\$14,086	\$14,086
ST0201	396	SH 5 SIDEWALKS, PH2	9/30/2003	\$314,059	\$314,059
ST0202	876	ALLEN DRIVE	9/27/2006	\$3,036,182	\$3,036,182
ST0203	674	ST MARY'S DRIVE	9/30/2004	\$550,731	\$550,729
ST0204	360	STREET LIGHT INSTALLATION	9/30/2003	\$425,933	\$425,933
ST0205	361	ASH DRIVE	9/30/2003	\$320,736	\$320,735
ST0206	193	TEN OAKS	9/30/2002	\$58,880	\$58,880
ST0207	670	BETHANY SIGNAL	9/30/2004	\$151,140	\$151,140
ST0249	1089	ALLEN CENTRAL DRIVE	9/10/2008	\$48,116	\$48,116
ST0301	731	RIDGEMONT DRIVE	9/30/2005	\$824,510	\$824,510
ST0302	652	ASPHLT RPLCMNT PH2	9/30/2004	\$648,681	\$648,681
ST0304	364	RIDGEVIEW, US75-STACY RD	9/30/2004	\$227,250	\$227,250
ST0306	895	ANGEL PKWY, LANDSCAPE& LT	11/20/2006	\$418,831	\$418,830
ST0309	664	CONCRETE ALLEY PH 11	9/30/2004	\$476,646	\$476,035
ST0310	766	ALLEN DRIVE, PHASE 2	9/7/2006	\$674,124	\$674,124
ST0311	1058	INTERSECTION IMPROVEMENTS	4/30/2008	\$95,194	\$95,193
ST0312	1402	SIGNAL UPGRADE/COM.SYSTEM	3/10/2011	\$1,417,049	\$1,417,049
ST0313	628	BEL AIR DR ROW	9/30/2004	\$186,099	\$186,099
ST0315	767	BETHANY DRIVE EAST	12/8/2006	\$1,825,519	\$1,825,519
ST0317	1202	N BETHANY LAKES-WALL PRJ	6/11/2009	\$66,000	\$66,000
ST0318	351	BTHNY @AYLSBY SGNL	9/30/2004	\$74,840	\$74,840



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
ST0319	373	RDGVIEW/RWLT CR BRG	9/30/2003	\$74,376	\$74,375
ST0320	673	EXCHNGE PKWY@RVRCST	9/30/2004	\$92,298	\$92,298
ST0321	657	TRAFFIC SIGNALS	9/30/2004	\$130,700	\$130,700
ST0338	703	CONCRETE REPLACEMENTS	9/30/2005	\$835,525	\$835,525
ST0403	812	ST. MARY DRIVE, PH 2	2/10/2006	\$617,417	\$617,417
ST0404	853	HEDGCOXE RD,DCHSS-LNGWOOD	5/2/2006	\$144,283	\$144,282
ST0406	672	BEL AIR - ALMA SIGNAL	9/30/2005	\$106,916	\$106,916
ST0407	739	TWIN CREEKS 7A1 AND 7A2	9/30/2005	\$133,380	\$133,380
ST0415	720	WATTERS RD,TWN CRK-WTRAIL	9/30/2005	\$244,935	\$244,935
ST0416	940	HILLSIDE/WNDRDGE ST.LIGHT	7/5/2007	\$7,248	\$7,248
ST0501	953	EXCHANGE,WATTERS-W.BRANCH	2/4/2010	\$2,364,907	\$2,364,905
ST0503	886	EXCHANGE PK,TWN CRK-SH121	6/23/2011	\$5,153,414	\$5,153,410
ST0504	855	LED SIGNAL LIGHTS	5/11/2006	\$42,027	\$42,026
ST0505	979	RIDGEVIEW/CUSTER INTR SCTN	8/31/2007	\$153,014	\$153,014
ST0506	739	TEN OAKS LANDSCAPE	9/30/2005	\$24,210	\$24,210
ST0507	1090	ST. MARY DRIVE, PH 3	9/10/2008	\$2,007,891	\$2,007,890
ST0508	856	MCDERMOTT/75 INTERSECTION	5/11/2006	\$158,835	\$158,835
ST0509	822	McDRMTT@ALLEN DR INTR SCTN	2/20/2006	\$132,508	\$132,508
ST0601	1101	FIRE STA 2&3 EMERG SIGNAL	9/18/2008	\$130,870	\$130,871
ST0603	1260	STACY RD-US 75 TO GREENVI	1/11/2010	\$2,852,290	\$2,852,290
ST0604	935	DUCHESS AND HEDGCOXE	6/21/2007	\$120,958	\$120,958
ST0606	941	CUMBERLAND CROSSING	7/5/2007	\$43,954	\$43,953
ST0607	939	SHALLOWATER BRIDGE	7/2/2007	\$180,000	\$180,000
ST0608	1117	STACY-WATTERS TRAFFIC SIG	9/30/2008	\$146,318	\$140,317
ST0610	1204	ANGEL PARKWAY, PH III	6/11/2009	\$803,965	\$803,964
ST0697	892	SIDEWALK	9/30/2006	\$17,308	\$17,308
ST0701	1113	ALLEN DRIVE, PHASE 3	9/30/2008	\$361,098	\$361,098
ST0702	1120	EXCHANGE PKWY SIGNALS	9/30/2008	\$141,638	\$141,638
ST0703	923	WINDRIDGE EXCHANGE PKWY	3/22/2007	\$78,432	\$78,431
ST0705	1091	ALMA/HEDGCOXE	9/9/2008	\$410,322	\$410,322
ST0706	1083	JUPITER RD REPLACEMENT	9/5/2008	\$193,810	\$193,809
ST0707	954	US 75/SH 121 ROW	9/9/2008	\$150,000	\$150,000
ST0708	980	MCDERMOTT TURN LANE	9/12/2007	\$25,044	\$25,044
ST0709	1106	COUNTRY BROOK LANE	2/10/2010	\$484,081	\$484,080
ST0710	1438	RIDGEVIEW ALIGNMENT PH 1	7/21/2011	\$54,575	\$54,575
ST0711	1154	MAIN STREET LANDSCAPING	1/19/2009	\$289,681	\$289,681
ST0712	1092	2551/MAIN ST SIDEWALKS	9/12/2008	\$19,613	\$19,612
ST0715	1093	HEDGCOXE ROAD	9/10/2008	\$370,052	\$370,051



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
ST0717	1094	MCDERMOTT PAVEMENT REHABI	9/10/2008	\$348,729	\$348,728
ST0801	1439	RIDGEVIEW-CUSTER TO ALMA	7/21/2011	\$5,916,100	\$5,916,099
ST0802	1239	WATTERS RD BOSSY TO RIDGE	3/10/2011	\$1,977,913	\$1,977,912
ST0805	1167	STREET & ALLEY REPAIR	2/12/2009	\$297,649	\$297,648
ST0806	1300	ALMA IMP ROWLETT/TATUM	6/30/2010	\$255,742	\$255,742
ST0809	1119	BETHANY TRAFFIC SIGNALS	9/30/2008	\$8,750	\$8,750
ST0810	1261	ALMA/HEDGCOXE TRAFFIC SIG	2/17/2010	\$43,092	\$43,092
ST0811	1373	2009 TRAFFIC SIGNALS	9/30/2010	\$591,823	\$591,823
ST0812	1254	FY09 STREET& ALLEY REPAIR	11/19/2009	\$396,223	\$396,222
ST0813	1293	SHALLOWATER DRIVE	8/31/2010	\$205,456	\$205,455
ST0902	1272	RIDGEVIEW-ALMA-US75 LAND	5/10/2012	\$2,905,653	\$2,905,652
ST0903	1374	CHELSEA DR & COMMERCE PKY	9/30/2010	\$1,261,385	\$1,261,385
ST0904	1375	2010 TRAFFIC SIGNALS	9/30/2010	\$636,103	\$636,102
ST1001	1376	FY10 STREET& ALLEY REPAIR	9/30/2010	\$853,376	\$853,375
ST1002	1440	AISD STADIUM INTERSEC IMP	9/30/2012	\$503,944	\$503,943
ST1006	1501	SERVICE CTR/FIRE #5 SIGNA	6/30/2012	\$279,996	\$279,995
ST1008	9999	CABELA'S TREE MITI & SITE	2/17/2012	\$3,213,122	\$3,213,121
ST1009	1616	MAIN ST-ALLEN DR TO US75	9/16/2013	\$1,005,418	\$1,005,418
ST1010	1401	CABELA'S ACCELERATION LN	2/28/2011	\$18,800	\$18,800
ST1101	1467	FY11 STREET& ALLEY REPAIR	12/19/2011	\$729,582	\$729,581
ST1102	1430	GREENVILLE STREET LIGHTS	6/23/2011	\$140,319	\$140,319
ST1103	1612	E BETHANY DR WIDENING	8/26/2013	\$2,279,906	\$2,279,904
ST1106	1545	EXCHANGE PKWY MEDIAN IMP	2/12/2013	\$484,740	\$484,740
ST1107	1454	CHELSEA BOULEVARD PHASE I	4/8/2013	\$2,535,922	\$2,535,920
ST1201	9999	FY12 STREET& ALLEY REPAIR	8/3/2012	\$557,453	\$557,452
ST1204	9999	STACY RD PAVEMENT MARKING	8/22/2013	\$13,632	\$13,632
ST1205	9999	BIKE ROUTE MARKINGS	4/10/2012	\$49,690	\$49,690
ST1206	1569	CABELA'S NBFR LANE	4/15/2013	\$668,352	\$668,352
ST1208	9999	FY12 STREET& SIDEWALK REP	1/31/2013	\$374,415	\$374,414
ST1301	1550	RIDGEVIEW-WATTERS TO STAC	9/16/2013	\$1,241,540	\$1,241,539
ST1304	9999	TS WATTERS & BRAY CENTRAL	2/11/2015	\$250,134	\$250,133
ST1305	9999	FY13 STREET &ALLEY REPAIR	9/30/2014	\$1,037,427	\$1,037,426
ST1306	9999	SHARROWS BIKE ROUTE PH 2	8/30/2013	\$48,535	\$48,535
ST1311	9999	BOSSY BOOTS & EXCHANGE TS	2/24/2015	\$192,687	\$192,686
ST1312	9999	US75 / SH121 ROW	11/20/2013	\$738,570	\$738,570
ST9508	719	SH5 MEDIANS,CHP-XCH	9/30/2005	\$1,367,605	\$1,367,605
ST9512	229	MCDERMOTT,CUSTER-US75	9/30/2002	\$11,638,037	\$11,638,037
ST9809	572	COLLECTOR SIDEWALKS	9/30/2003	\$559,631	\$559,225



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
ST9828	230	ALMA DR, EXCHANGE-SH121	9/30/2002	\$3,566,608	\$3,566,608
ST9829	538	STACY RD,US75-SH121	9/30/2003	\$9,672,319	\$9,672,319
ST9903	541	BETHANY WEST	9/30/2003	\$5,671,564	\$5,671,564
ST9904	1238	CHAPARRAL BRIDGE	3/15/2013	\$3,359,160	\$3,359,157
ST9918	366	WATTERS,BETHANY-MCDERMOTT	9/30/2003	\$1,689,394	\$1,689,394
WA0009	228	LOST CREEK LIFT STATION	9/30/2001	\$88,000	\$87,879
WA0016	87	HIGHPOINT WATER LINE	9/30/2001	\$57,271	\$57,271
WA0027	560	ALLEN HTS IMPROVEMENTS	9/30/2003	\$1,170,306	\$1,170,302
WA0030	537	ALLEN HTS,PH II WATERLINE	9/30/2003	\$1,205,493	\$1,205,491
WA0036	579	STACY RD PUMP STA#2	9/30/2003	\$5,130,942	\$5,130,942
WA0112	872	PRESTIGE CIR WATER TOWER	9/12/2006	\$4,165,604	\$4,165,604
WA0118	1241	ALLENWOOD SANITARY SEWER	9/30/2009	\$1,098,600	\$1,098,599
WA0120	632	LOST CREEK RANCH PH2A	9/30/2004	\$348,230	\$348,230
WA0132	557	S.C.A.D.A.	9/30/2003	\$352,456	\$352,456
WA0133	356	HEDGCOXE WATERLINE	9/30/2003	\$255,881	\$255,881
WA0134	356	OVERSIZING W&S	9/30/2003	\$14,654	\$14,654
WA0214	392	WATERLINE REPLACEMENT	9/30/2003	\$124,375	\$124,375
WA0215	677	OLA SEWER	9/30/2004	\$936,723	\$936,720
WA0216	578	COTTONWOOD CREEK SEWER	9/30/2003	\$835,838	\$835,838
WA0217	731	RIDGEMONT SEWERLINE	9/30/2005	\$225,000	\$225,000
WA0218	308	STACY RIDGE LIFT STATION	9/30/2002	\$218,550	\$218,550
WA0219	358	BETHANY RIDGE LIFTSTATION	9/30/2003	\$113,616	\$113,616
WA0240	1264	CUSTER RD PMP STA#3 EXPNS	3/11/2010	\$5,779,059	\$5,779,058
WA0301	1122	TWN CREEKS 36" WTRLINE 6B	9/30/2008	\$734,100	\$734,099
WA0302	735	WATER TOWER SECURITYLIGHT	9/30/2005	\$423,572	\$423,572
WA0303	676	FAIRVIEW WSTWTR INTR	9/30/2004	\$104,682	\$104,682
WA0305	1194	COVENTRY II OVERSIZING	5/26/2009	\$131,109	\$131,109
WA0335	781	WESTSIDE WATERLINE	2/10/2010	\$3,388,382	\$3,388,382
WA0402	698	36" WATERLINE TC6A	9/30/2005	\$211,242	\$211,242
WA0403	811	ST. MARY DRIVE, PH 2	2/9/2006	\$83,000	\$82,798
WA0407	739	TWIN CREEKS 7A1 AND 7A2	9/30/2005	\$237,435	\$237,435
WA0415	720	WATTERS RD-QUAIL RUN	9/30/2005	\$29,470	\$29,470
WA0507	936	ST MARY DR PH III WATER	6/20/2007	\$57,000	\$57,000
WA0511	932	EAST MAIN WATER LINE	6/12/2007	\$1,554,666	\$1,554,666
WA0601	950	JUPITER RD SEWER REPLACEM	1/19/2009	\$488,201	\$488,200
WA0602	1203	EXCHANGE PARKWAY WATERLIN	6/11/2009	\$71,546	\$71,545
WA0701	579	STACY RD GROUND STORAGE	9/12/2007	\$555,816	\$555,816
WA0702	1095	COUNTRY CLUB WATERLINE	9/9/2008	\$96,121	\$96,121



CAPITAL IMPROVEMENT PROJECTS

Prepared by Finance Department

Closed to Fixed Assets

Date: 8/12/2015

Project Number	Fixed Assets #	Project Description	Completion Date	Project Estimate	Project Total Costs
WA0703	1189	BEACON HILL/MCDERMOTT W/L	4/16/2009	\$53,399	\$53,399
WA0704	1212	CUSTER ROAD WATERLINE	3/2/2010	\$343,520	\$343,518
WA0801	1084	ALLEN DRIVE PHASE III	9/5/2008	\$161,198	\$161,198
WA0802	1156	FAIR MEADOW SANITARY SEWE	1/19/2009	\$123,876	\$123,876
WA0803	1255	LIFT STATION IMPROVEMENTS	1/25/2010	\$23,198	\$23,197
WA0804	1380	PUMP STATION IMPROVEMENTS	9/30/2010	\$72,718	\$72,717
WA0805	1482	HILLSIDE WATER TOWER	5/21/2012	\$5,600,203	\$5,600,202
WA0806	1190	STACY TANK CATHODIC PROTE	4/16/2009	\$9,813	\$9,813
WA0807	1263	HIGH MEADOWS SEWER LINE	3/2/2010	\$762,976	\$762,975
WA0808	1377	MAIN ST WATERLINE REPLAC	9/30/2010	\$534,850	\$534,850
WA0901	1256	ROWLETT WATER TOWER FENCE	1/11/2010	\$132,412	\$132,412
WA0902	1378	TIMBERCREEK SANITARY SEWE	9/30/2010	\$666,299	\$666,298
WA0903	1243	RIDGEVIEW-CUSTER TO ALMA	9/30/2009	\$221,175	\$221,175
WA0904	1205	EXCHANGE PKWY WATERLINE	6/11/2009	\$362,972	\$362,972
WA0905	1299	GREENVILLE WATERLINE REPL	6/29/2010	\$188,366	\$188,366
WA0906	1354	SHALLOWATER WATER/SEWER	8/31/2010	\$24,109	\$24,109
WA0907	1379	CHELSEA & COMMERCE W/S	9/30/2010	\$249,529	\$249,528
WA0909	1257	BRAY CENTRAL WATERLINE LO	1/25/2010	\$20,928	\$20,928
WA1001	1355	ROWLETT WT LANDSCAPING	9/13/2010	\$54,596	\$54,595
WA1002	1471	US 75 WATERLINE REPLACEME	2/13/2012	\$1,354,309	\$1,354,308
WA1003	1472	WALDEN PARK WATER/SEWER	3/13/2012	\$1,189,002	\$1,189,002
WA1005	1443	CHAPARRAL FORCE MAIN & LS	8/22/2011	\$2,806,430	\$2,806,428
WA1103	1542	WALDEN PARK W&S PHASE II	1/31/2013	\$1,198,809	\$1,198,808
WA1205	1574	STACY TANK IMPROVEMENT	5/20/2013	\$310,718	\$310,717
WA1206	1596	WEST MAIN ST W&S RECONSTR	6/26/2013	\$244,324	\$244,323
WA1207	1523	ROWLETT TOWER MIXING SYS	9/20/2012	\$146,291	\$146,290
WA1208	1555	CHELSEA BLVD PHASE 1 W&S	3/15/2013	\$400,000	\$400,000
WA1209	9999	WHIS-LYNGE & ROLLING W&S	3/30/2015	\$4,057,852	\$4,057,852
WA1301	1617	RIDGEVIEW-WATTERS TO STAC	9/16/2013	\$113,400	\$113,399
WA1302	8888	ALLEN HEIGHTS/BETHANY	4/17/2015	\$459,882	\$459,882
WA1401	9999	755 HERITAGE PKWY S S EXT	9/30/2014	\$33,250	\$33,250
WA1404	9999	MILLWOOD LN WATERLINE REL	9/30/2014	\$34,581	\$34,581
WA1405	9999	POLLO TROPICAL WL EXT	7/10/2015	\$95,000	\$81,621
WA9822	226	PUMP STA #3 & 2 TNK	9/30/2002	\$9,552	\$9,552
WA9923	224	LNDSKP 2 ELEV TANK	9/30/2002	\$6,645	\$6,645
WA9925	225	CUSTER PMP ST3 LDSC	9/30/2002	\$89,488	\$89,488
WA9931	636	ALMA,TATUM-BELAIR	9/30/2004	\$20,921	\$20,920
Total Expenditures:				\$404,414,891	